Spring Lake Rehabilitation & Naturalization – A Case Study in Aurora, IL






Spring Lake Naturalization

- Project Location & Scope
- Construction Phasing / Planning
- Shoreline Treatment
- Modifications
- Challenges Faced
- First Year Results
- Lessons Learned



Aurora, IL


- 2nd Largest City in IL Population Approx.175,000
- Roughly 40 Miles West of Downtown Chicago



Highland

Park






Environmenial Consultants Native Landscape Specialists Erosion and Sediment Control Professionals

Spring Lake - Aurora, IL





Spring Lake Bathymetric Survey





Spring Lake Shoreline Conditions

June 2007


November 2006



- Unique Partnership for Project
 - Fox Valley Park District Owner
 - City of Aurora Owner
 - Spring Lake Homeowners Association Owner
 - Wiseman Hughes, Inc. Nearby Residential Developer
- Permitting requirements for new Wiseman Hughes development project directly upstream of Spring Lake led to the initiation of the project.
- Illinois DNR Office of Water Resources Floodplain Impact Permit
- US Army Corps of Engineers Section 404 Regional Permit
- Illinois EPA 401 Water Quality Certification
- Kane-DuPage County Soil & Water Conservation District Soil Erosion and Sediment Control Plan – Technical Standard Implementation Review
- Kane County Stormwater Ordinance



Plans






Plans

NOTE:

WHENEVER POSSIBLE, ERODED SHORELINE IDENTIFIED DURING CONSTRUCTION THAT WAS NOT DESIGNATED TO BE REGRADED SHALL BE GRADED TO ELIMINATE VERTICAL SLOPES.







• Existing Weir Structure





- Project Phasing
 - Saw Cut Weir
 - Allow Lake Levels to Lower
 - Assess Feasibility of Equipment Access
 - Time work to utilize dry season (mid summer)
 - Grade and Reshape Shorelines
 - Seed and Blanket Shoreline
 - Install Wetland Plugs
 - Manage Shoreline Vegetation





- Weir Saw Cut and Modificiation
- Drop invert of weir

 From 678.10 to 677.35

Mid June 2007





- Observed water level after lowering of weir allows for determination of NWL in Spring Lake
- Additional modification of weir would allow for additional control of water levels
 - Facilitate Construction
 - Long Term Management & Maintenance



Late June 2007






 Water Control Structure
 – 12" Diameter hole with inv. 18" below weir crest

September 2007









- Temporary Crossing
 - Crest above HWL
 - Low Point in Center
- Bypass Pumping

August 19, 2008





- Temporary Lake Level Draw Down
 - 2.5 Feet Below NWL
- Grading of Side Slopes

August 22, 2008





- Temporary Lake Level
 Draw Down
 - 2.5 Feet Below NWL
- Grading of Side Slopes

August 22, 2008



Spring Lake Shoreline Repair A New Concern Arises






 Common Carp (especially large ones) and newly planted shorelines with wetland species do not mix well



Spring Lake Shoreline Repair

The "New" Shoreline Treatment







- Temporary Lake Level
 Draw Down
 - 2.5 Feet Below NWL
- Grading of Side Slopes

August 25, 2008





 Observed Normal Water Level Surveyed and Flagged to Mark Centerline of TRM


 Carp Exclusion Fence installed in anchor trench of matting

Installation Completed September 3, 2008






- Temporary Crossing Removed
- Gate Valve and Water Control Structure Installed at Weir







- Nothing Like an Early Test
- September 5th -14th Remnants of Two Hurricanes Head North
- September 13th Record Single Day Rainfall in Chicago – 6.67"
- September 12th -14th
 - Aurora Rainfall 9.78"





- Flooding in Region Extensive
- High Water Mark After September 15th
 - Approximately 4 feet above NWL

September 5, 2008





- Flooding in Region Extensive
- High Water Mark After September 15th
 - Approximately 4 feet above NWL



September 19, 2008





- Additional Flooding in December and February
- Erosion More Extensive than September 2008 Flooding
 - 2.3 Inches of Heavy Rain on 8 inches of Snow and Frozen Ground on December 27

Photos February, 2008





- Spring Evaluation
- Loss of cover crop in wet zones due to flooding
- Water levels lowered to promote germination of wet zones throughout growing season of 2009
- Wetland Plug Installation Mid-Summer 2009

May 2, 2009





2009 Management & Monitoring

- Extensive Wet Mesic Zone Establishment
- Plugging was more successful in upper portions of emergent zone
- HOA issues with protection fencing and scalping buffer areas
- Prolonged high water levels and drastic fluctuation in lake levels





Lessons Learned

- Project coordination is critical for success
- Modification of plans (with the appropriate insight and oversight) is necessary
- Selection of appropriate erosion control blanketing and is key to success
- I would substitute S-150 (double netted straw blanket) for single netted straw on upper side slopes
- Just cause it says "Normal" Water Level, doesn't mean it will be so
- Management and Maintenance will be necessary for ultimate success





Questions?

3 - 8 2 14

Jonathan Koepke, CPESC Soil Erosion and Sediment Control Division Manager

> ENCAP, Inc. 1709 Afton Road Sycamore, IL 60178 jkoepke@encapinc.net

